

Renovation site

Hollolankatu 3, Lahti



Renovation measure

Leanheat heating control system







Basic information

Building type Residential apartment building

Number of residential apartments

47

Year of construction

1951

Contractor/supplier

Lahti Energia Oy

Renovation time The beginning of 2021

Measures implemented with project funding

Leanheat heating control system (apartment-specific measurement of conditions and replacement of the heat regulator)

Initial situation

Calculatory emissions tCO₂/year **121.7**

Energy consumption, heating MWh/year

568,4

Energy consumption, electricity MWh/year

72,4

Energy efficiency class

Impact

Calculatory emission reduction tCO₂/year **9.1**

Calculatory change in energy consumption, heating MWh/year

- 45,6

Calculatory change in energy consumption, electricity MWh/year

0

Energy efficiency class after **E**

Realized emission reduction 09/2022-08/2023 **10,9 tCO₂/vuosi** Realized emission reduction 09/2023-08/2024 **12,4 tCO₂/vuosi**

Costs

Project measures

Contract and equipment costs **7 200 €**

Change in calculatory energy costs per year

- 2 466 €

Change in realized energy costs per year

09/2022-08/2023

09/2023-08/2024

- 1 772 €

- 5 971 €

Calculatory emission reduction costs

793 €/tCO₂

Realized emission reduction costs

09/2022-08/2023 09/2023-08/2

662 €/tCO₂

09/2023-08/2024 581 €/tCO₂ Calculatory payback period **2,9 years**

Leanheat heating is controlled in real time remotely and automatically utilizing the weather forecast information

This report has been carried out with the financial contribution of the LIFE Programme of the European Union. The report reflects only the CANEMURE project's view, and the CINEA/European Commission is not responsible for any use that may be made of the information it contains.